

DCKA-2016-C-0023 - INFRASTRUCTURE OF 17TH STREET NE-SE  
FROM BENNING ROAD NE TO BARNEY CIRCLE SE  
TWO WEEK LOOK-AHEAD SCHEDULE

Date : 8/7/2017  
 Look-Ahead #: 020  
 Revision  
 From 8/7/2017  
 To 8/19/2017

	WORK DAY
X	WEEKEND WORK DAY
	NO WORK
X	WEEKEND NO WORK

Crew	Activity	DWG PLAN	Structure/Details	MON 07-Aug	TUE 08-Aug	WED 09-Aug	THU 10-Aug	FRI 11-Aug	SAT 12-Aug	MON 14-Aug	TUE 15-Aug	WED 16-Aug	THU 17-Aug	FRI 18-Aug	SAT 19-Aug
	Notify Miss Utility								X						X
SL & TS Works									X						X
	17th St between East Capitol St - C St	NE Plans on Westside							X						X
CP1 & MCDean	Installation of TS & SL foundations								X	Anytime this week					X
DRAINAGE & UTILITY WORKS									X						X
CIVIL WORKS	PHASE 2B	NE Plans							X						X
	Excavation and installation of aggregate base and concrete for Traffic Island	HD-05	Intesection of 17th St & E St NE						X						X
	PHASE 2A	NE Plans							X						X
	C St - East Capitol St	NE Plans on Westside							X						X
CP1	Set Up MOT, Erosion and Sediment Control	MT-03 to 06	WS from D St - East Capitol St						X						X
CP1	Excavation of Sidewalk, Curb, Gutter and Wheelchair Ramp	HD-01 to 04	WS from D St - East Capitol St						X						X
CP1 & OMNI	Installation of granite curb, gutter, wheelchair ramps	HD-01 to 04	WS from D St - East Capitol St						X						X
CP1 & OMNI	Installation of stalite structural soils	HD-01 to 04	WS from D St - East Capitol St						X						X
CP1 & OMNI	Sub-base preparation & Installation of sidewalk, driveway entrance	HD-01 to 04	WS from D St - East Capitol St						X						X
	PEPCO will reset manhole in 17th St & Isherwood St NE								X						X
Crews									X						X
CP1-Milton									X						X
CP2-Abel									X						X
CP-3 Juan									X						X
OMNI -1									X						X
MCDean-1									X						X