

DCKA-2016-C-0023 - INFRASTRUCTURE OF 17TH STREET NE-SE
FROM BENNING ROAD NE TO BARNEY CIRCLE SE
TWO WEEK LOOK-AHEAD SCHEDULE

Date : 4/3/2017
Look-Ahead #: 008
Revision
From 4/3/2017
To 4/22/2017

 WORK DAY
 WEEKEND WORK DAY
 NO WORK
 WEEKEND NO WORK

Crew	Activity	DWG PLAN	Structure/Details	WED 05-Apr	THU 06-Apr	FRI 07-Apr	SAT 08-Apr	MON 10-Apr	TUE 11-Apr	WED 12-Apr	THU 13-Apr	FRI 14-Apr	SAT 15-Apr	MON 17-Apr	TUE 18-Apr	WED 19-Apr	THU 20-Apr	FRI 21-Apr	SAT 22-Apr
	Notify Miss Utility																		
SL & TS Works																			
	17th St & C St NE	NE Plans																	
CP2	Sawcut & Excavate roadway and sidewalk for ductbanks	LT-03	M05-L29, M06-L30-P04, M08-L28																
CP2 & MC Dean	Installation of PVC conduits	LT-03	M05-L29, M06-L30-P04, M08-L28																
CP2 & MC Dean	backfill	LT-03	M05-L29, M06-L30-P04, M08-L28																
CP2 & MC Dean	Install Temporary Asphalt	LT-03	M05-L29, M06-L30-P04, M08-L28																
	17th St & D St NE	NE Plans																	
CP2 & MC Dean	Sawcut & Excavate roadway and sidewalk for ductbanks	LT-04	M01-L33, P03, M02-TS11																
CP2 & MC Dean	Installation of PVC conduits	LT-04	M01-L33, P03, M02-TS11																
CP2 & MC Dean	backfill	LT-04	M01-L33, P03, M02-TS11																
CP2 & MC Dean	Install Temporary Asphalt	LT-04	M01-L33, P03, M02-TS11																
	17th St between Benning Rd - Gales Pl NE	NE Plans																	
MC Dean	Install Temporary Portable Concrete Base & Relocate TS	SG-01	NEC of Benning Rd & 17th																
MC Dean	Install Temporary Portable Concrete Base & Relocate TS	SG-05	NEC & SEC 17th St & Gales St																
DRAINAGE & UTILITY WORKS																			
	D St - C St NE	NE Plans																	
CP1	Installation of Storm Drain manhole	DD-04	SD MH-6A																
CP1	Installation of basin connect pipe & catch basin	DD-04	MH-6 to D-10 & SD-11																
CP1	Trench backfill & temporary asphalt	DD-04	MH-6 to D-10 & SD-11																
CP1	Installation of catch basin	DD-04	SD-10, SD-11																
	At 17th St & D St NE																		
CP1	Set Up MOT, Erosion and Sediment Control																		
CP1	Installation of Storm Drain manhole	DD-04	SD MH-6A																
CP1	Installation of basin connect pipe & catch basin	DD-04	SD-10, SD-11																
CP1	Trench backfill & temporary asphalt	DD-04	SD-10, SD-11																
	C St - Constitution Ave NE	NE Plans																	
CP3	Trench Excavation & Test Pit	DD-02	for SD MH-4																
CP3	Excavation & Installation of manhole	DD-02	MH4-SD6, MH4-SD7																
CP3	Installation of basin connect pipe	DD-02	MH4-SD6, MH4-SD7																
CP3	Installation of catch basin & double grate inlet	DD-02	SD6, SD7																
	SWC of 17th St & East Capitol St SE	SE Plans																	
CP4	Set Up MOT, Erosion and Sediment Control	MT-08																	
CP4	Trench Excavation & Test Pit	DD06	for SDMH-2																
CP4	Excavation & Installation of manhole	DD06	SD MH-2																

DCKA-2016-C-0023 - INFRASTRUCTURE OF 17TH STREET NE-SE
FROM BENNING ROAD NE TO BARNEY CIRCLE SE
TWO WEEK LOOK-AHEAD SCHEDULE

Date : 4/3/2017
 Look-Ahead #: 008
 Revision
 From 4/3/2017
 To 4/22/2017

	WORK DAY
	WEEKEND WORK DAY
	NO WORK
	WEEKEND NO WORK

Crew	Activity	DWG PLAN	Structure/Details	WED 05-Apr	THU 06-Apr	FRI 07-Apr	SAT 08-Apr	MON 10-Apr	TUE 11-Apr	WED 12-Apr	THU 13-Apr	FRI 14-Apr	SAT 15-Apr	MON 17-Apr	TUE 18-Apr	WED 19-Apr	THU 20-Apr	FRI 21-Apr	SAT 22-Apr
CP4	Installation of basin connect pipe	DD06	SD MH-2 - SD-4																
CP4	Installation of Catch basin	DD06	SD-4																
CIVIL WORKS	PHASE 2B	NE Plans																	
	Benning Road - Gales Pl NE																		
CP3	Set Up MOT, Erosion and Sediment Control	MT-28, MT-16																	
OMNI 1	Excavation of Sidewalk, Curb, Gutter and Wheelchair Ramp	HD-07	ES Benning Rd - Gales Pl																
OMNI 1	Installation of granite curb, gutter, wheelchair ramps	HD-07	ES Benning Rd - Gales Pl																
OMNI 1	Sub-base preparation & installation of curb & gutter, sidewalk	HD07	ES Benning Rd - Gales Pl																
	Gales Pl - Gales St NE																		
CP3	Set Up MOT, Erosion and Sediment Control	MT-28, MT-16																	
OMNI 1	Excavation of Sidewalk, Curb, Gutter and Wheelchair Ramp	HD-06	ES Gales Pl - Gales St																
OMNI 1	Installation of granite curb, gutter, wheelchair ramps	HD-06	ES Gales Pl - Gales St																
OMNI 1	Sub-base preparation & installation of curb & gutter, sidewalk	HD-06	ES Gales Pl - Gales St																
Note	CP 4 Will continue on the SE side towards Potomac Avenue SE where additional crew will be added as work progresses.																		
CP1-Juan & Jose																			
CP2-Abel																			
CP3-Francisco																			
CP4-																			