

DCKA-2016-C-0023 - INFRASTRUCTURE OF 17TH STREET NE-SE
FROM BENNING ROAD NE TO BARNEY CIRCLE SE
TWO WEEK LOOK-AHEAD SCHEDULE

Date : 5/15/2017
Look-Ahead #: 014
Revision
From 5/15/2017
To 5/27/2017





































































































Crew	Activity	DWG PLAN	Structure/Details	MON 15-May	TUE 16-May	WED 17-May	THU 18-May	FRI 19-May	SAT 20-May	MON 22-May	TUE 23-May	WED 24-May	THU 25-May	FRI 26-May	SAT 27-May
	Notify Miss Utility			WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK						WEEKEND NO WORK
SL & TS Works									WEEKEND NO WORK						WEEKEND NO WORK
	17th St & East Capitol St SE	SE Plans							WEEKEND NO WORK						WEEKEND NO WORK
CP2	Set up construction lane closure	LT-06	M16-L21, M16-M13, M13-M14	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK
CP2	Sawcut & excavate roadway and sidewalk for ductbanks and manhole	LT-06	M16-L21, M16-M13, M13-M14	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK
CP2 & MC Dean	Installation of manhole and/or PVC conduits	LT-06	M16-L21, M16-M13, M13-M14	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK
CP2	Backfill & temporary restoration'	LT-06	M16-L21, M16-M13, M13-M14	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK
	17th St & Independence Ave SE	SE Plans							WEEKEND NO WORK						WEEKEND NO WORK
CP2	Set up construction lane closure	LT-04	M18, M19, M17, M20	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK
CP2	Sawcut & excavate roadway and sidewalk for ductbanks and manhole	LT-04	M18, M19, M17, M20	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK
CP2 & MC Dean	Installation of manhole and/or PVC conduits	LT-04	M18, M19, M17, M20	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK
CP2	Backfill & temporary restoration'	LT-04	M18, M19, M17, M20	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK
DRAINAGE & UTILITY WORKS									WEEKEND NO WORK						WEEKEND NO WORK
	D St - C St NE	NE Plans							WEEKEND NO WORK						WEEKEND NO WORK
	At 17th St & C St NE								WEEKEND NO WORK						WEEKEND NO WORK
CP1	Installation of double catch basin SD-8	DD-03	SD-8	No Work on this block. Gas Company mobilized two crews between C St - Contitution Ave											
CP1	Backfill & Temporary Apshalt	DD-03	SDMH-5A - SD-8	No Work on this block. Gas Company mobilized two crews between C St - Contitution Ave											
	C St - Constitution Ave NE	NE Plans							WEEKEND NO WORK						WEEKEND NO WORK
	At 17th St & Constitution Ave NE								WEEKEND NO WORK						WEEKEND NO WORK
CP2	Installation of catch basin & double grate inlet	DD-02	SD6, SD7	No Work on this block. Gas Company mobilized two crews between C St - Contitution Ave											
CP2	Backfill & Temporary Apshalt			No Work on this block. Gas Company mobilized two crews between C St - Contitution Ave											
CIVIL WORKS	PHASE 2B	NE Plans							WEEKEND NO WORK						WEEKEND NO WORK
	E St - D St NE	NE Plans on Eastside							WEEKEND NO WORK						WEEKEND NO WORK
CP3	Set Up MOT, Erosion and Sediment Control	MT-14, MT-13	ES from E St - D St NE	WORK DAY	WORK DAY				WEEKEND NO WORK						WEEKEND NO WORK
CP3	Excavation of Sidewalk, Curb, Gutter and Wheelchair Ramp	HD-04	ES from E St - D St NE	WORK DAY	WORK DAY				WEEKEND NO WORK						WEEKEND NO WORK
OMNI 1	Installation of granite curb, gutter, wheelchair ramps	HD-04	ES from E St - D St NE	WORK DAY	WORK DAY				WEEKEND NO WORK						WEEKEND NO WORK
OMNI 1	Sub-base preparation & installation of sidewalk	HD-04	ES from E St - D St NE	WORK DAY	WORK DAY				WEEKEND NO WORK						WEEKEND NO WORK

DCKA-2016-C-0023 - INFRASTRUCTURE OF 17TH STREET NE-SE
 FROM BENNING ROAD NE TO BARNEY CIRCLE SE
 TWO WEEK LOOK-AHEAD SCHEDULE

Date : 5/15/2017
 Look-Ahead #: 014
 Revision
 From 5/15/2017
 To 5/27/2017

	WORK DAY
	WEEKEND WORK DAY
	NO WORK
	WEEKEND NO WORK

Crew	Activity	DWG PLAN	Structure/Details	MON 15-May	TUE 16-May	WED 17-May	THU 18-May	FRI 19-May	SAT 20-May	MON 22-May	TUE 23-May	WED 24-May	THU 25-May	FRI 26-May	SAT 27-May
	PHASE 2A	NE Plans													
	Benning Road - Gales Pl NE	NE Plans on Westside													
CP1	Set Up MOT, Erosion and Sediment Control	MT-09	WS from Benning Rd - Gales St												
CP1	Excavation of Sidewalk, Curb, Gutter and Wheelchair Ramp	HD-07	WS from Benning Rd - Gales St												
CP1 & OMNI	Installation of granite curb, gutter, wheelchair ramps	HD-07	WS from Benning Rd - Gales St												
CP1 & OMNI	Sub-base preparation & Installation of sidewalk, driveway entrance	HD-07	WS from Benning Rd - Gales St												
	Gales Pl - F St	NE Plans on Westside													
CP1	Set Up MOT, Erosion and Sediment Control	MT-08													
CP1	Excavation of Sidewalk, Curb, Gutter and Wheelchair Ramp	HD-06, HD-05	WS from Gales Pl - F St												
CP1 & OMNI	Installation of granite curb, gutter, wheelchair ramps	HD-06, HD-05	WS from Gales Pl - F St												
CP1 & OMNI	Sub-base preparation & Installation of sidewalk, driveway entrance	HD-06, HD-05	WS from Gales Pl - F St												
															
															
															
															
															
															
Crews															
CP1-Juan & Jose															
CP2-Abel															
OMNI -1															
CP3 Milton									