

DCKA-2016-C-0023 - INFRASTRUCTURE OF 17TH STREET NE-SE
FROM BENNING ROAD NE TO BARNEY CIRCLE SE
TWO WEEK LOOK-AHEAD SCHEDULE

Date : 5/30/2017
 Look-Ahead #: 015
 Revision
 From 5/30/2017
 To 6/11/2017

	WORK DAY
X	WEEKEND WORK DAY
	NO WORK
X	WEEKEND NO WORK

Crew	Activity	DWG PLAN	Structure/Details	MON 29-May	TUE 30-May	WED 31-May	THU 01-Jun	FRI 02-Jun	SAT 03-Jun	SUN 04-Jun	MON 05-Jun	TUE 06-Jun	WED 07-Jun	THU 08-Jun	FRI 09-Jun	SAT 10-Jun
	Notify Miss Utility									X						X
SL & TS Works										X						X
	17th St & East Capitol St SE	SE Plans								X						X
CP2 & MC Dean	Installation of PVC conduits	LT-06	M16-L21, M16-M13, M13-M14							X						X
CP2	Backfill & temporary restoration'	LT-06	M16-L21, M16-M13, M13-M14							X						X
DRAINAGE & UTILITY WORKS										X						X
CIVIL WORKS	PHASE 2B	NE Plans								X						X
	Constitution Ave - East Capitol St	NE Plans on Eastside								X						X
CP3	Set Up MOT, Erosion and Sediment Control	MT-10, MT-11	Costitution Ave - East Capitol							X						X
CP3	Excavation of Sidewalk, Curb, Gutter and Wheelchair Ramp	HD-02 & HD-01	Costitution Ave - East Capitol							X						X
OMNI 1	Installation of granite curb, gutter, wheelchair ramps	HD-02 & HD-01	Costitution Ave - East Capitol							X						X
OMNI 1	Sub-base preparation & installation of sidewalk	HD-02 & HD-01	Costitution Ave - East Capitol							X						X
	PHASE 2A	NE Plans								X						X
	Benning Road - Gales Pl NE	NE Plans on Westside								X						X
CP1	Set Up MOT, Erosion and Sediment Control	MT-09	WS from Benning Rd - Gales St							X						X
CP1	Excavation of Sidewalk, Curb, Gutter and Wheelchair Ramp	HD-07	WS from Benning Rd - Gales St							X						X
CP1 & OMNI	Installation of granite curb, gutter, wheelchair ramps	HD-07	WS from Benning Rd - Gales St							X						X
CP1 & OMNI	Sub-base preparation & Installation of sidewalk, driveway entrance	HD-07	WS from Benning Rd - Gales St							X						X
	Gales Pl - F St	NE Plans on Westside								X						X
CP1	Set Up MOT, Erosion and Sediment Control	MT-08								X						X
CP1	Excavation of Sidewalk, Curb, Gutter and Wheelchair Ramp	HD-06, HD-05	WS from Gales Pl - F St							X						X
CP1 & OMNI	Installation of granite curb, gutter, wheelchair ramps	HD-06, HD-05	WS from Gales Pl - F St							X						X
CP1 & OMNI	Sub-base preparation & Installation of sidewalk, driveway entrance	HD-06, HD-05	WS from Gales Pl - F St							X						X
Crews										X						X
CP1-Juan & Jose										X						X
CP2-Abel										X						X
OMNI -1										X						X
CP3 Milton										X						X