

DCKA-2016-C-0023 - INFRASTRUCTURE OF 17TH STREET NE-SE  
FROM BENNING ROAD NE TO BARNEY CIRCLE SE  
TWO WEEK LOOK-AHEAD SCHEDULE

Date : 7/24/2017  
 Look-Ahead #: 019  
 Revision  
 From 7/24/2017  
 To 8/5/2017

	WORK DAY
X	WEEKEND WORK DAY
	NO WORK
X	WEEKEND NO WORK

Crew	Activity	DWG PLAN	Structure/Details	MON 24-Jul	TUE 25-Jul	WED 26-Jul	THU 27-Jul	FRI 28-Jul	SAT 29-Jul	MON 31-Jul	TUE 01-Aug	WED 02-Aug	THU 03-Aug	FRI 04-Aug	SAT 05-Aug
	Notify Miss Utility								X						X
SL & TS Works									X						X
	17th St between East Capitol St - D St	NE Plans on Westside							X						X
CP1 & MCDean	Installation of TS & SL foundations			Anytime this week					X	Anytime this week					X
DRAINAGE & UTILITY WORKS									X						X
	Independence Ave - Massachusetts Ave SE								X						X
CP3	Waiting for the 15" RCP								X						X
	Installation of 15" RCP								X						X
	Waiting for approval on Standard Single Basin								X						X
	Massachusetts Ave - C Street SE								X						X
CP3	Set Up MOT, Erosion and Sediment Control	DD03	SDMH5-SD-14						X						X
CP3	Installation of 15 RC pipe to double catch basin	DD03	SDMH5-SD-14						X						X
CP3	Installation of standard double basins	DD03	SD-14 & SD-1						X						X
CIVIL WORKS	PHASE 2B	NE Plans							X						X
	PHASE 2A	NE Plans							X						X
	D St - East Capitol St	NE Plans on Westside							X						X
CP1	Set Up MOT, Erosion and Sediment Control	MT-03 to 06	WS from D St - East Capitol St						X						X
CP1	Excavation of Sidewalk, Curb, Gutter and Wheelchair Ramp	HD-01 to 04	WS from D St - East Capitol St						X						X
CP1 & OMNI	Installation of granite curb, gutter, wheelchair ramps	HD-01 to 04	WS from D St - East Capitol St						X						X
CP1 & OMNI	Sub-base preparation & Installation of sidewalk, driveway entrance	HD-01 to 04	WS from D St - East Capitol St						X						X
Crews									X						X
CP1-Milton									X						X
CP2-Abel									X						X
CP-3 Juan									X						X
OMNI -1									X						X
MCDean-1									X						X