

DCKA-2016-C-0023 - INFRASTRUCTURE OF 17TH STREET NE-SE
FROM BENNING ROAD NE TO BARNEY CIRCLE SE
TWO WEEK LOOK-AHEAD SCHEDULE

Date : 3/13/2017
 Look-Ahead #: 006
 Revision 002
 From 3/13/2017
 To 3/26/2017



Crew	Activity	DWG PLAN	Structure/Details	MON 13-Mar	TUE 14-Mar	WED 15-Mar	THU 16-Mar	FRI 17-Mar	SAT 18-Mar	MON 20-Mar	TUE 21-Mar	WED 22-Mar	THU 23-Mar	FRI 24-Mar	SAT 25-Mar	
	Notify Miss Utility			WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WO	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WO	
	Phase 2 - Benning Rd NE to East Capitol St NE				NO WORK				WEEKEND NO WO						WEEKEND NO WO	
	CIVIL WORKS Benning Road to East Capitol Street NE				NO WORK				WEEKEND NO WO						WEEKEND NO WO	
CP1	Tree Removal - at Rosedale St	DD-06		Anytime this week					WEEKEND NO WO							WEEKEND NO WO
CP1	Tree Removal at F St	DD-05		Anytime this week					WEEKEND NO WO							WEEKEND NO WO
	SL & TS Works 17th St between Isherwood St - C St				NO WORK				WEEKEND NO WO						WEEKEND NO WO	
CP2	Installation of PVC conduits	LT-04	M04-M01-M01-M02		NO WORK				WEEKEND NO WO	WORK DAY	WORK DAY	WORK DAY	WORK DAY		WEEKEND NO WO	
CP2	Backfill, pcc base repair for utility cuts	LT-04	M04-M01-M01-M02		NO WORK				WEEKEND NO WO	WORK DAY	WORK DAY	WORK DAY	WORK DAY		WEEKEND NO WO	
CP2	Install Temporary Asphalt	LT-04	M04-M01-M01-M02		NO WORK				WEEKEND NO WO				WORK DAY	WORK DAY	WEEKEND NO WO	
	17th St between D St - C St				NO WORK				WEEKEND NO WO						WEEKEND NO WO	
CP2	Installation of manhole	LT-03	M08	WORK DAY	NO WORK				WEEKEND NO WO						WEEKEND NO WO	
CP2	Sawcut & Excavate roadway and sidewalk for ductbanks	LT-03	M07-M08-M05-M06	WORK DAY	NO WORK	WORK DAY			WEEKEND NO WO						WEEKEND NO WO	
CP2	Installation of PVC conduits	LT-03	M07-M08-M05-M06		NO WORK	WORK DAY	WORK DAY		WEEKEND NO WO						WEEKEND NO WO	
CP2	Backfill, pcc base repair for utility cuts	LT-03	M07-M08-M05-M06		NO WORK	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WO						WEEKEND NO WO	
CP2	Install Temporary Asphalt	LT-03	M07-M08-M05-M06		NO WORK	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WO						WEEKEND NO WO	
	DRAINAGE & UTILITY WORKS				NO WORK				WEEKEND NO WO						WEEKEND NO WO	
	Benning Rd - Rosedale St NE				NO WORK				WEEKEND NO WO						WEEKEND NO WO	
CP1	Trench Excavation	DD-06			NO WORK			WORK DAY	WEEKEND NO WO						WEEKEND NO WO	
CP1	Installation of Storm Drain manhole (Brick MH)	DD-06	SD MH-8		NO WORK				WEEKEND NO WO						WEEKEND NO WO	
CP1	Installation of basin connect pipe & catch basin	DD-06	SD-13, SDMH8		NO WORK				WEEKEND NO WO	WORK DAY	WORK DAY	WORK DAY	WORK DAY		WEEKEND NO WO	
CP1	Trench backfill & temporary asphalt	DD-06			NO WORK				WEEKEND NO WO			WORK DAY	WORK DAY		WEEKEND NO WO	
	F St - Isherwood St NE				NO WORK				WEEKEND NO WO						WEEKEND NO WO	
CP1	Trench Excavation	DD-05			NO WORK				WEEKEND NO WO					WORK DAY	WEEKEND NO WO	
CP1	Installation of Storm Drain manhole	DD-05	SD MH-7A		NO WORK				WEEKEND NO WO					WORK DAY	WEEKEND NO WO	
CP1	Installation of basin connect pipe & catch basin	DD-05	SD-12, EMH15A		NO WORK				WEEKEND NO WO						WEEKEND NO WO	
CP1	Trench backfill & temporary asphalt	DD-05			NO WORK				WEEKEND NO WO						WEEKEND NO WO	
	D St - C St NE				NO WORK				WEEKEND NO WO						WEEKEND NO WO	
CP1	Trench Excavation & Test Pit	DD-04	Near SD MH-6		NO WORK			WORK DAY	WEEKEND NO WO						WEEKEND NO WO	