

DCKA-2016-C-0023 - INFRASTRUCTURE OF 17TH STREET NE-SE
FROM BENNING ROAD NE TO BARNEY CIRCLE SE
TWO WEEK LOOK-AHEAD SCHEDULE

Date : 5/1/2017
 Look-Ahead #: 012
 Revision
 From 5/1/2017
 To 5/13/2017



Crew	Activity	DWG PLAN	Structure/Details	MON 01-May	TUE 02-May	WED 03-May	THU 04-May	FRI 05-May	SAT 06-May	MON 08-May	TUE 09-May	WED 10-May	THU 11-May	FRI 12-May	SAT 13-May	
	Notify Miss Utility			WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK						WEEKEND NO WORK	
SL & TS Works	17th St & C St NE	NE Plans		NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	WEEKEND NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	WEEKEND NO WORK	
	17th St & D St NE	NE Plans		NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	WEEKEND NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	WEEKEND NO WORK	
	17th St between Benning Rd - Gales PI NE	NE Plans		NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	WEEKEND NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	WEEKEND NO WORK	
	East Capitol St - A St SE	SE Plans		NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	WEEKEND NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	WEEKEND NO WORK	
	Set up construction lane closure	LT-06	M16-L21, M16-M13, M13-M14	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK	
	Sawcut & excavate roadway and sidewalk for ductbanks and manhole	LT-06	M16-L21, M16-M13, M13-M14	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK	
	Installation of manhole and/or PVC conduits	LT-06	M16-L21, M16-M13, M13-M14	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK	
	Backfill & temporary restoration'	LT-06	M16-L21, M16-M13, M13-M14	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK	
									WEEKEND NO WORK						WEEKEND NO WORK	
DRAINAGE & UTILITY WORKS									WEEKEND NO WORK						WEEKEND NO WORK	
	D St - C St NE	NE Plans		NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	WEEKEND NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	WEEKEND NO WORK	
	At 17th St & C St NE								WEEKEND NO WORK						WEEKEND NO WORK	
CP1	Installation of double catch basin SD-8	DD-03	SD-8	Waiting for the delivery of inlet						WEEKEND NO WORK	Anytime this week			WORK DAY	WORK DAY	WEEKEND NO WORK
CP1	Backfill & Temporary Apshalt	DD-03	SDMH-5A - SD-8						WEEKEND NO WORK	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK	
	C St - Constitution Ave NE	NE Plans		NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	WEEKEND NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	WEEKEND NO WORK	
	At 17th St & Constitution Ave NE								WEEKEND NO WORK						WEEKEND NO WORK	
CP2	Installation of catch basin & double grate inlet	DD-02	SD6, SD7	Waiting for the delivery of inlet						WEEKEND NO WORK	Anytime this week			WORK DAY	WORK DAY	WEEKEND NO WORK
CP2	Backfill & Temporary Apshalt								WEEKEND NO WORK	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK	
	SWC of 17th St & East Capitol St SE	SE Plans		NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	WEEKEND NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	WEEKEND NO WORK	
									WEEKEND NO WORK						WEEKEND NO WORK	
CP1	Installation of 15" RCP & Double Catch basin	DD-06	SDMH2 - SD4	Waiting for the delivery of inlet						WEEKEND NO WORK	Anytime this week			WORK DAY	WORK DAY	WEEKEND NO WORK
CP1	Backfill & Temporary Apshalt	DD-06	SDMH2 - SD4						WEEKEND NO WORK	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK	
CIVIL WORKS	PHASE 2B	NE Plans		NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	WEEKEND NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	WEEKEND NO WORK	
	Benning Road - Gales PI NE			NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	WEEKEND NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	NO WORK	WEEKEND NO WORK	
	Benning Rd - Gales St								WEEKEND NO WORK						WEEKEND NO WORK	
CP3	Installation of stalite structural soil					WORK DAY	WORK DAY	WORK DAY	WEEKEND NO WORK						WEEKEND NO WORK	

DCKA-2016-C-0023 - INFRASTRUCTURE OF 17TH STREET NE-SE
FROM BENNING ROAD NE TO BARNEY CIRCLE SE
TWO WEEK LOOK-AHEAD SCHEDULE

Date : 5/1/2017
 Look-Ahead #: 012
 Revision
 From 5/1/2017
 To 5/13/2017

	WORK DAY
X	WEEKEND WORK DAY
	NO WORK
X	WEEKEND NO WORK

Crew	Activity	DWG PLAN	Structure/Details	MON 01-May	TUE 02-May	WED 03-May	THU 04-May	FRI 05-May	SAT 06-May	MON 08-May	TUE 09-May	WED 10-May	THU 11-May	FRI 12-May	SAT 13-May
	Gales St - F St								X						X
CP3	Installation of stalite structural soil								X						X
									X						X
	F St - E St NE								X						X
CP3	Installation of stalite structural soil	HD-05	ES from F St - E St						X						X
									X						X
	E St - D St NE								X						X
CP3	Set Up MOT, Erosion and Sediment Control	MT-14, MT-13	ES from E St - D St NE						X						X
CP3	Excavation of Sidewalk, Curb, Gutter and Wheelchair Ramp	HD-04	ES from E St - D St NE						X						X
OMNI 1	Installation of granite curb, gutter, wheelchair ramps	HD-04	ES from E St - D St NE						X						X
OMNI 1	Sub-base preparation & installation of curb & gutter, sidewalk	HD-04	ES from E St - D St NE						X						X
									X						X
									X						X
									X						X
									X						X
									X						X
									X						X
Crews									X						X
CP1-Juan & Jose									X						X
CP2-Francisco									X						X
OMNI -1									X						X
CP3 Milton									X						X
									X						X